

File Name: _____

For City Use Only

File Number: _____

Date Stamp

NEW COMMERCIAL CONSTRUCTION SURVEY

This survey also applies to sites where a building has been demolished and a new building is under construction.

For in-premise protection at fixtures, consult Table 5 in the Cross Connection Control Operating Policy, available online at: <http://www.ci.lynnwood.wa.us/docs/PW-CrossConnectionControlOperatingPolicy.pdf>.

DOMESTIC METER

1. Reduced Pressure Backflow Assembly is required at the meter for all Domestic Meters; continue to Question 2.
2. Is the irrigation system connected to a domestic water service line?
 YES Continue to "Irrigation Meter," below.
 NO No additional assemblies required.
3. Does the irrigation system have chemicals added?
 YES Double Check Valve Assembly required at connection to water service line.
 NO Reduced Pressure Backflow Assembly required at connection to water service line.

FIRE SPRINKLER SYSTEM

1. Does the fire sprinkler system have chemicals added?
 YES Reduced Pressure Backflow Assembly required at fire riser inside building.
 NO Double Check Valve Assembly required at fire riser inside building.

IRRIGATION METER

1. Does the irrigation system have chemicals added?
 YES Reduced Pressure Backflow Assembly required at meter.
 NO Double Check Valve Assembly required at meter.

I/We certify that the information provided in this application, including all submittals and attachments, is true and correct to the best of my/our knowledge. This application does not constitute approval of permits and/or work to be performed.

Signature of Applicant/Agent: _____ Date: _____

Approved: _____ Date: _____
Ron Hammons, Cross-Connection Control Administrator 425-670-5221